NO.NC/PMC/YPD-W-1/2018-19/IV

Date: 08-04-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name Of work :- Improvements to roads and drains at Jayamuni Layout and Venktala Surrounding areas in ward No.01 at Yelahanka Sub Division

Item No	Description of work	Unit	Qty
1	Removing & Refixing stone Slab of drain and pointing in Cm (1:3)	Sqm	236.33
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after	Cum	639.40
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete	Cum	378.51
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever	MT	11.05
5	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as per approved drawing and design	Cum	184.06
6	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading etc.,as per doiirections of the Enineer-in-charge.	Sqm	491.57
7	Providing and laying Pre Cast Drain Cover slabs of 250mm thickness including cost of all materials, labour, curing, transportation,loading, unloading etc.,complete as per the direction of Engineer - In- Charge.	Sqm	31.59
8	Earth work in soil with hydraulic excavator of 0.9 cu.m. bucket capacity including cutting and loading in tippers, trimming bottom and side slopes. In accordance with requirements of lines, grades and cross sections, and transporting to the	Cum	1126.87

AEE

9	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications.	Sqm	2817.17
10	Construction of granular sub-base of Grading II Material by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and	Cum	422.57
11	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works	Cum	422.57
12	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.	Sqm	2817.17
13	Providing groove cutting for width of 5mm to 100m depth 80mm-100 including cost of cutting machine, generatoe & HOM of machinery, including cost of blade, coolant etc., including cleaning of groove & providing sand and hot birumen fillars,	Rmt	562.90

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore